

TOWN OF SUNSET BEACH
2016 SHORELINE MANAGEMENT AND PRE-DREDGE ANALYSIS
PERMITTING

PROGRESS REPORT DATE
AUGUST 06, 2020

Report Period: April 01 thru July 31, 2020

The items below provide a description of key elements related to the current progress, including outstanding items and anticipated resolutions, for completing the work known as Town of Sunset Beach, 2016 Shoreline Management and Pre-Dredge Analysis, Phase 3 - Permitting.

Acronyms: CRC – North Carolina Coastal Resources Commission
DCM – North Carolina Division of Coastal Management
DMF – North Carolina Division of Marine Fisheries
DWR – North Carolina Division of Water Resources
M&N – Moffatt & Nichol
NCAC – North Carolina Administrative Code
NMFS – National Marine Fisheries Service
OIB – Town of Ocean Isle Beach
SP – Standard Permit
WRC – North Carolina Wildlife Resources Commission.
USACE – US Army Corps of Engineers (Wilmington District)

Phase 1 – Feasibility Analysis (100% complete)

Items Previously Completed: (100%)

The Town of Sunset Beach (Town) and M&N initiated a contract on February 19, 2016 to study the feasibility of conducting approximately 3.5 miles of navigation dredging within the Town limits. The work areas include Mary’s Creek, Turtle Creek, Jinks Creek, the Feeder Channel and adjoining finger canals, and the Bay area. The results of the analysis were positive and the Town elected to move forward with the design and modeling of the proposed work on June 7, 2016

Phase 2 –Design (100% complete)

Items Previously Completed (100%)

M&N completed the design phase for the project in August 2017. The work included identifying a dredge alignment and determining the volume of dredge material. M&N also completed a shellfish survey for Mary’s and Turtle Creeks and identified material placement locations for the compatible and non-compatible material. The design will continue to be refined as new information becomes available from the environmental studies proposed through the permitting process.

Phase 3 –Permitting (99.99% complete)

Items Previously Completed: (99.96% complete)

1.0 Project Coordination

- The USACE withdrew the South Jinks Creek maintenance dredging application since the Town is seeking an alternate beach placement site. The USACE also met with the Town on March 4, 2020. At the meeting the USACE requested the Town to elaborate on the Purpose and Need for the dredging project and to document the alternative analysis evaluated to determine the proposed project is the most acceptable based on potential environmental impacts, overall project costs, and anticipated benefits.

8.0 CAMA Major Permit Review

- DCM issued the CAMA Major Permit for the maintenance dredging of Mary's & Turtle Creek on December 11, 2018.
- DCM issued the CAMA Major Permit for South Jinks Creek, the Bay Area and Feeder Channel systems on October 28, 2019 and the CRC granted the Town's variance request on February 12, 2020. The variance grants the Town State approval to dredge to -5-ft (+1) MLW in South Jinks Creek, the Bay Area, and the Feeder Channel.

Multiple residents have voiced concerns regarding beach placement of the dredge material from South Jinks Creek on Sunset Beach. Based on the comments received, M&N recommended identifying a new beach placement site.

Progress this Period: (0.03% of total task)

1.0 Project Coordination

- The Town and M&N selected a nearshore material placement site to include in the alternative analysis. An agency coordination meeting was held on June 30 to review the alternative. As a result of the meeting, no significant impacts or concerns were identified. Comments were voiced over the need to monitor the project performance and identify where the material will migrate.

M&N addressed these issues through analysis of historical transport patterns and proposing a 3-year physical monitoring approach.

M&N is in the process of completing the state and federal permit submittal packages. The CAMA, or state permit, was submitted on Monday, August 3, 2020 and the federal permit will be submitted by August 19th.

Outstanding Items and Anticipated Completion Dates:

1.0 Project Coordination


- M&N is reviewing the federal permit package as a quality check to identify any potential items or information that may assist in reviewing the submittal. The additional review addresses comments provided by the USACE to make sure all potential information is included in the document.

**TOWN OF SUNSET BEACH
2016 SHORELINE MANAGEMENT & PRE-DREDGE ANALYSIS
DESIGN & PERMITTING**

**PROGRESS REPORT
AUGUST 6, 2020**

Progress Schedule

Tasks	2019												2020											
	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
Pre-Dredge Analysis Design Phase																								
Project Coordination																								
USACE Permit																								
Identify Alt. Beach Placement Site																								
CAMA Major Permit																								



- Indicates anticipated timeframe to complete respective task.
- Indicates anticipated overrun in the timeframe to complete respective task.
- Indicates work in progress (WIP) timeframe to complete respective task.
- Indicates the completion time for the respective task.